

## Board of County Commissioners Agenda Request

2I

Agenda Item #

**Requested Meeting Date:** 1-12-16

Title Of Item. Final Contract Payment - Contract No. 20141		
REGULAR AGENDA	Action Requested:	Direction Requested
CONSENT AGENDA	Approve/Deny Motion	Discussion Item
INFORMATION ONLY	Adopt Resolution (attach di	raft) Hold Public Hearing* le copy of hearing notice that was published
Submitted by:  John Welle  Department: Highway		,
Presenter (Name and Title):		Estimated Time Needed:
Summary of Issue: Authorization by the following resolution is requested to make final payment to R.C. Habeck Excavating, LLC in the amount of \$65,416.52 for following projects:		
S.A.P. 001-628-013, culvert (bridge) replacement on CSAH 28 over Ripple River S.A.P. 001-030-004, culvert replacements on CSAH 3, 5, 6, 12, 13, and 28		
The final contract amount of \$1,322,734.54 is approximately 19.8% higher than the bid amount of \$1,103,331.40. The increased cost was due to additional culvert removals/replacements being added to the contract, and higher than anticipated material quantities for granular backfill, granular bedding, pavement removal, bituminous pavement, and erosion control items resulting from the replacement of 31 culverts.		
Resolution:		
WHEREAS, Contract No. 2014 has in all been completed, and the County Board being fully advised in the premises.		
NOW THEN BE IT RESOLVED, That the Aitkin County Board of Commissioners does hereby accept said completed project for and on behalf of the County of Aitkin and authorize final payment to R.C. Habeck Excavating, LLC in the amount of \$65,416.52.		
Alternatives, Options, Effects on Others/Comments:		
Recommended Action/Motion: Adopt resolution		
Financial Impact:  Is there a cost associated with this request?  What is the total cost, with tax and shipping? \$ \$65,416.52  Is this budgeted?  Yes  No  Please Explain:		